



HIDDEN VALLEY CONDOMINIUMS
West Warwick, Rhode Island

RISE Engineering has performed significant weatherization work at the Hidden Valley Condominium complex. This work increased the efficiency and comfort of the individual units.

The specific work performed is as follows:

- Performed Combustion Safety Testing of gas fired furnaces and water heaters.
- Air Sealed and Installed an additional R-19 of Cellulose Insulation in the flat attic areas over the second floor wings and the third floor center section of each building. (Approximately 58,704 Square Feet)
- Air Sealed and Installed an additional R-30 of Cellulose Insulation in the knee wall attic areas along the front of the buildings. (Approximately 4,560 Square feet)
- Sealed the base of the exterior sidings to the foundation in all twelve building.
- Installed Insulation into the floor cavities of the front over hangs. (Approximately 576 Square Feet)

This work was performed under the National Grid EnergyWise Multifamily Retrofit Program, with significant incentives from National Grid. The work started in 2015 and was completed in October 2016.

A handwritten signature in black ink that reads "J. K. Sullivan".

J. K. Sullivan
Energy Engineer
RISE Engineering